

Schedule for Bridge in Laclede County

02/08/11 Started Temporary Sub Structure

04/20/11 Bridge Deck Pour

04/26/11 Peak River Stage

04/28/11 Slip Form Barrier Curb Rt

04/29/11 Slip Form Barrier Curb Lt

05/05/11 Traffic switch to EB lanes to begin demolition of WB Bridge

05/06/11 Rehab of existing substructure, caps, etc

05/16/11 Slide new superstructure onto existing substructure

05/18/11 Install bearing pads

05/19/11 Tie in Barriers

05/21/11 Seal Bridge Deck and install Guardrail, rumbles and stripes

05/24/11 Open to traffic