



2011 TH 61 Bridge over Gilbert Creek

Description

Meta Fields

Project Summary : Replacement bridge has a shallow precast, prestressed concrete adjacent inverted T beam superstructure, a modification of the Poutre Dalle system that was observed in France during the 2004 FHWA/AASHTO prefabricated bridge elements and systems international scan.

Project Location : Trunk Highway 61 over Gilbert Creek near Lake City in southeastern Minnesota

Mobility Impact Time :

- ABC: 80 days of traffic impact
- Conventional: an additional 2-3 weeks

Impact Category : Tier 5 (within 3 months)

Dimensions : 123-ft-long and 76.66-ft-wide three-span Precast Composite Slab Span (PCSS) bridge (40 ft × 41 ft × 40 ft)

Average Daily Traffic At Time Of Construction : 8800

Traffic Management : extended use of cross-over and single-lane traffic

Existing Bridge Description : The existing bridge was a 114-ft-long, 36.33-ft-wide three-span cast-in-place T-beam deck girder bridge with contraction abutments and a pair of two-column piers, all founded on timber piling. It had two 12-ft-wide traffic lanes and two 3-ft-wide shoulders, with 2-ft-wide raised sidewalks adjacent to the shoulder. Built in 1955, the superstructure and substructure were deteriorated and required replacement.

Replacement Or New Bridge : The cross-section of the replacement bridge is a modification of the Poutre Dalle system that was observed in France during the 2004 FHWA/AASHTO prefabricated bridge elements and systems international scan. This bridge is the 4th generation of MnDOT's Precast Composite Slab Span (PCSS) bridge. Its cross-section consists of shallow precast prestressed concrete inverted T beams that are erected adjacent to each other and topped with a composite slab. The beam is designed to be simply supported under dead load and live load. The replacement bridge has two 12-ft-wide traffic lanes, a center 14-ft-wide turn lane, two 12-ft-wide shoulders, and a 10-ft-wide sidewalk protected by a traffic barrier. The cross-section consists of eleven 6-ft-wide, one 5.5-ft-wide, and one 5.17-ft-wide 18-inch-deep 6,000 psi PCSS beams with a 6-inch-thick cast-in-place 4,000 psi reinforced concrete deck cast over the beam stems and filling the webs over the beam flanges. The edge beams were precast with protruding connection reinforcement for traffic barrier. No transverse post-tensioning was used. The shallow depth of the precast slab system met the hydraulic capacity requirements at this location. The precast substructure elements were constructed with full-depth pockets to accommodate pile connections. The precast abutments were supported on 12-inch-diameter steel pipe piles, and the precast pier cap and cast-in-place infill walls were supported on 16-inch-diameter steel pipe piles.

Construction Method : The prestressed beams were fabricated in a precast plant; their maximum 6-ft overall width allowed standard hauling and quick erection. The precast abutment stems, wingwalls, and pile caps were also fabricated in a precast plant and trucked to the site. This project was completed using staged construction. In each of the stages the contractor drove the steel pipe piles for the abutments and piers. A typical crane for this scale of project was used to install the precast abutments, pier caps and inverted tee beams. The precast abutment pieces and precast caps were connected to the piles using high-strength flowable grout. The precast slab beams were erected and the longitudinal steel reinforcement and deck reinforcement was placed, and the deck was cast and cured. This was an A+B contract with a maximum allowable construction time of 80 days. The contractor bid and used 80 days. The incentive/disincentive was \$5,000 per day. The contract was interrupted for 3 weeks of work stoppage due to a state government shutdown. The contractor was not allowed to work during the shutdown, and this no doubt affected the total contract time and contractor efficiency.

Stakeholder Feedback : Approximately six months after the bridge was opened to traffic, map cracking was detected on the deck surface. Transverse cracks were also discovered over the piers.

Repairs have been taken and further investigation is underway. The surface of the deck will be covered with a thin bonded epoxy overlay to seal the cracks.

Contacts : Owner: Paul Rowekamp, P.E. Bridge Standards and Research Engineer Minnesota

