



2011 ??? Buffalo Creek Bridge

Description

Meta Fields

Project Location : Border Line Road over Buffalo Creek approximately 24 miles west of the town of White Butte in Perkins County

Mobility Impact Time : ABC: NA; Conventional: This type construction is typical for local SD roads

Impact Category : Tier 6 (longer but reduced by months/years)

Dimensions : 60-ft-long and 30.67-ft-wide single-span adjacent T beam (prestressed double tee) bridge

Average Daily Traffic At Time Of Construction : 60

Traffic Management : Traffic management alternative: Onsite short detour

Existing Bridge Description : The existing single-span bridge was deteriorated and required replacement.

Replacement Or New Bridge : The replacement bridge has a 28-ft-wide roadway width. The cross-section consists of eight 3.83-ft-wide 30-inch-deep pretensioned double tee beams. The vertical abutments are founded on tied-back H-piles with 10-gauge galvanized steel sheet piling backwalls, and precast concrete planks at the ends of the beams.

Construction Method : The pretensioned double tee beams were fabricated at a precast plant and shipped to the bridge site. The two exterior beams were cast with Type T101 rail post connection steel. The eight beams weigh approximately 16 tons each. The bridge was closed and traffic detoured. Excavation was completed and H-piles were driven at each abutment location. The sheet pile backwalls and wingwalls were erected and tie-back cables were anchored to steel piling driven in undisturbed soil behind the abutments. Steel pile caps were erected onto the H-piles and the bearing dowel bars were welded to the bottom flange. The double tee beams were erected onto elastomeric bearing pads. A dowel pin was placed through the beam end and steel cap top flange and welded. The beams were also welded together at 5-ft spacing longitudinally. The 3-inch x 27-inch precast concrete planks were bolted to the ends of the beams. The shear keys between beams and the dowel bars were filled with non-shrink grout. The 7-inch x 4-inch x 5-inch blockouts at the ends of the beams were filled with grout. Railing was installed. No overlay was applied. The bridge was opened to traffic. No incentives/disincentives or other such strategies to achieve rapid construction were used on this project. The schedule was driven by the contractor's availability and work load.

Stakeholder Feedback : This bridge is an example of the prefabricated bridges commonly used on the South Dakota local road system. It is an example of the use of PBES that could have been done in an accelerated manner. However, there were no requirements at this location for accelerated construction. The use of PBES was driven more due to the remote location and lack of ready-mix concrete availability.

Contacts : Kevin Goeden, P.E. Chief Bridge Engineer South Dakota Department of Transportation
kevin.goeden@state.sd.us 605-773-3285

Costs : The engineer's estimate for the project was \$ 413,000. The low bid was \$459,000. There were four bidders. The cost per square foot of bridge was \$136 compared to \$141 for conventional construction in this region in 2011.

Funding Source : Other

Incentive Program : (Federal and Local)

Contract Plans : 1

Year Abc Built : 2011

State : SD

Owner : Perkins County

Location : Rural

Spans : One-span

Beam Material : Concrete

Max Span Length Ft : 60

Total Bridge Length Ft : 60

Construction Equipment : Conventional

State ID # : 53-048-010

Nbi # : 53048010

Latitude : 45.9358711

